SALEM MAINLINE 2

PROJECT SURVEY & WELDING SUMMARY | GS-00506 | November 3, 2026

A concise reference for the Salem Mainline 2 Replacement GIS viewer, combining contractor welding records with HEI pipeline survey information.

Contractor welding summary

Total welds made	307
Girth welds made	289
Girth welds NDT inspected	289
Rejected girth welds	2
Girth weld rejection rate	0.69%
Welds repaired or cut out (combined)	18

Source: contractor Project Weld Log, summary cells H9:M9. The repaired/cutout total is a combined contractor figure, not two separate totals.

Special weld identifiers

XR repair identifiers: 1 identified in the contractor Repair Log: XR-110R.

XR cutout replacement identifiers: 7 identified in weld-log rows: XR-023N, XR-077N, XR-088N, XR-156N, XR-156NN, XR-207N, XR-208N.

Tie-in welds: 4 identified in weld-log rows: XR-TI-001, XR-TI-002, XR-TI-003, XR-TI-004.

Intermediate welds: 2 identified in weld-log rows: XR-IW-001, XR-IW-002.

Magnetic-particle (MT) welds: 18 identified in weld-log rows. Individual identifiers omitted for brevity.

Repair identifier verified against the contractor Repair Log. Other special-weld counts are identifier-pattern counts from the Weld Log, not independently reconciled repair outcomes. Temporary welds are tracked separately in the TW Log; the contractor summary indicates 19 temporary welds, which should not be added to the girth-weld total without reconciliation.

Pipeline 2D stationing overview

Stationing is displayed in feet using station-plus-offset notation. Total pipe length is the difference between ending and beginning 2D station values, not 3D pipe measurement. Confirm continuity and endpoints before using as contractual installed footage.

Pipeline worksheet	Beginning	End	Total Pipe Length (ft)
16in SALEM ML 2	-0+25.40	41+18.91	4,144.31
16in S-2S-2	0+00.00	0+43.32	43.32
4in PUSH GAS S-ML2	0+00.00	0+80.93	80.93
6in SALEM LAT-1	0+00.00	0+41.36	41.36

Pipeline worksheet	Beginning	End	Total Pipe Length (ft)
SALEM-WL-316	0+00.00	0+66.71	66.71
10in N-ML2	0+00.00	1+05.63	105.63
4in PUSH GAS N-ML2	0+00.00	1+32.82	132.82
4in 4GSV4	0+00.00	0+15.21	15.21
8in ML3XML2	0+00.00	0+86.98	86.98
8in S-ML3	-0+18.94	1+22.04	140.98

Project notes and scope

This GIS viewer contains survey information collected for the Salem Mainline 2 Replacement project. Survey data and GIS mapping were prepared by Marcos Larson of Holland Engineering, Inc.

Surveyed pipeline records may not include every contractor weld, particularly above-ground, temporary, or otherwise out-of-scope work. Welding totals come from the contractor log; pipeline stationing comes from HEI pipeline worksheets. GIS EXPORT and supporting worksheets are excluded from survey calculations.

This report is an informational project overview, not a certification of installed quantities, inspection acceptance, or completeness of construction records.

Source files: REVIEWED GS-00506 Form 139 Project Weld and Repair Log (rev. 11-03-2026); MASTER SPREADSHEET Salem ML2 macro enabled CURRENT.xlsm.