STEEL FORGINGS INC.

1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

MILL TEST CERTIFICATION

FLEETLINE Welding Fittings

SOLD TO: STUART C. IRBY

SHIP TO:

CUSTOMER PO No.	INVOICE No.	DATE	PAGE
SO14647269	261711-04	8/25/2026	1 of 2

QTY	TYPE	FITTING DESCRIPTION									SPECIFICATION
1	TE	16	x	10	x	0.500	x	0.500	WPHY	65	CONSUMERS M-1 (42414SP) & MSS-SP75-19
	W/BARS		x		x		x				
			x		x		x				
			x		x		x				

WPHY	Test No.	CODE	SIZE	WALL	TYPE	STARTING MATERIAL MANUFACTURER/LOCATION
65	11660	CBDH	20.000	0.630	SMLS	TENARIS/DALMINE, ITA

HEAT TREATMENT: TEMPERATURE (F)/TIME (MIN.)				
ANNEAL	NORMALIZE	QUENCH	TEMPER	STR. RELIEVE
		1650/30	1200/45	1100/60

MILL HEAT
953364

BASE (TRANSVERSE & STANDARD SIZE)				WELD (TRANSVERSE & STANDARD SIZE)			
YIELD	TENSILE	ELONG-IN	%RA	YIELD	TENSILE	ELONG-IN	%RA
MINIMUM REQUIREMENTS				MINIMUM REQUIREMENTS			
65,000	77,000	20-2	INFO	INFO	77,000	INFO	INFO
ACTUAL RESULTS				ACTUAL RESULTS			
78,931	94,975	25-2	79%				

X	Testing performed after forming and final heat treatment.
	This is to certify that the weld seams were radiographically examined throughout the entire length of the weld after forming in accordance with para. UW-51 of Sec. VIII of the ASME Boiler& Pressure Vessel code and found to be satisfactory.
X	Scraper bar welds and/or weld bevels (if applicable) were ME tested and found to be acceptable in accordance with the more stringent of E709 and customer specification.
	Weld bends were performed and found be be satisfactory.
	This is to certify that the side wall area of the tee was mag particle examined and found to be satisfactory in accordance with Section 15.3 of MSS and ASME BPVC, Section V

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty

Justin Dowty, Quality Control Manager

STEEL FORGINGS INC.

PAGE	2 of 2

1810 BARTON DR.
PO BOX 7365
SHREVEPORT, LA
71137-7365
PHONE (318)222-3295

MILL TEST CERTIFICATION

FLEETLINE Welding Fittings

SIZE	TYPE	TEMP	ORIENTATION
FULL	V	-20	TRANSVERSE
BASE			WELD

NOTE: LINEAR EXPANSION RESULTS SHOWING "NB" INDICATE THE SAMPLE WAS CONSIDERED UNBROKEN AND THEREFORE COULD NOT BE MEASURED PER ASTM A370 SEC.26.4

LE	FT. LBS.	SHEAR
MINIMUM REQUIREMENTS		
INFO	40/27	INFO
ACTUAL RESULTS		
65	127	60
45	69	40
60	116	60
AVERAGE RESULTS		
56.7	104.0	53.3

LE	FT. LBS.	SHEAR
MINIMUM REQUIREMENTS		
INFO	40/27	INFO
ACTUAL RESULTS		
AVERAGE RESULTS		

C	Mn	P	S	Si	Mo	Ni	Cr	Cu	V	Nb	Ti	B	CE
MAXIMUM LIMITS (UNLESS OTHERWISE NOTED)													
0.250	1.600	0.025	0.015	0.500	0.250	0.500	0.250	0.450	0.110	0.100	0.040	0.0005	0.45
ACTUAL RESULTS BY PRODUCT ANALYSIS													
0.110	1.287	0.009	0.001	0.290	0.080	0.100	0.110	0.130	0.073	0.014	.002	0.0004	0.32
ACTUAL RESULTS BY LADLE ANALYSIS													
0.110	1.270	0.010	0.001	0.300	0.080	0.100	0.130	0.140	0.070	0.015	-	0.0002	0.32

Invoice NO. 261711-04 PO# SO14647269 8/25/2026

FLEET-LINE STEEL BUTT-WELDING FITTINGS MADE TO ANSI B16.9 AND MSS-SP75 COMPLY WITH THE REQUIREMENTS OF ANSI/ASME B31.4, ANSI/ASME B31.8, AND PARAGRAPH 192.149(b) OF THE DEPARTMENT OF TRANSPORTATION, TITLE 49, CODE OF FEDERAL REGULATIONS, PART 192 (FEDERAL REGISTER VOLUMN 35, NUMBER 161) FOR THE TRANSPORTATION OF NATURAL AND OTHER GAS BY PIPELINE.

ALL COMPONENTS ARE MANUFACTURED UNDER A QUALITY CONTROL SYSTEM WHEREIN OUR EXPERIENCE HAS SHOWN THAT EACH ITEM MANUFACTURED IS AT LEAST EQUAL IN STRENGTH TO A PROTOTYPE AND THAT THE PROTOTYPE WAS TESTED TO AT LEAST THE PRESSURE REQUIRED FOR THE PIPELINE WHICH IT IS INTENDED TO BE ADDED.

We hereby certify that the above analyses are correct according to the records of the corporation.

Justin Dowty

Justin Dowty, Quality Control Manager